UTILIZATION OF THE 20% OF THE NATIONAL TAX ALLOTMENT

REGION:REGION IV-A - CALABARZONCALENDAR YEAR:2023PROVINCE:BATANGASQUARTER:4

CITY/MUNICIPALITY: BATANGAS CITY (Capital)

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of	
					% of Completion	Total Cost Incurred to Date	Extensions, if any	Remarks
Social Development								
Construction of Multipurpose Covered Court at Maruclap	Maruclap	15,000,000.00	10-Nov-23	31-Dec-23	100%	0	N/A	Obligated but not recognized as payable
Economic Development								
Payment for the supply and delivery of various Engine Sets with water tanks	City Agriculture Office	1,701,300.00	02-Oct-23	31-Dec-23	100%	0	N/A	Obligated but not recognized as payable
Amortization of LBP Loan Re: TL 10 Asphalt Overlay of Various City Roads	Various City Roads	2,241,491.11	11-Oct-23	31-Dec-23	100%	2,241,491.11	N/A	Paid
Amortization of LBP Loan Re: TL 7 Improvement of Kumintang Ibaba Road from Calumpang 3rd Bridge to P. Herrera	Kumintang Ibaba road from Calumpang 3rd Bridge to P. Herrera	667,995.83	11-Oct-23	31-Dec-23	100%	667,995.83	N/A	Paid
Amortization of LBP Re:TL8 Improvement of P. Herrera Road	P. Herrera	818,333.65	11-Oct-23	31-Dec-23	100%	818,333.65	N/A	Paid

Amortization of LBP Re:TL11								
Improvement of approach and	Cuta	2,276,656.84	11-Oct-23	31-Dec-23	100%	2,276,656.84	N/A	Paid
front of DJPMM and Cuta Road Amortization of LBP Re:TL14								
Improvement of various roads at	Arce, Kumintang Ibaba	369,305.56	11-Oct-23	31-Dec-23	100%	369,305.56	N/A	Paid
Arce Kumintang Ilaya		·				·	-	
Amortization of LBP Loan Re:TL9	DID Dood	F26 601 11	27 Oct 22	21 Dec 22	1000/	F26 601 11	NI / A	Doid
Improvement of BIR Road	BIR Road	526,691.11	27-Oct-23	31-Dec-23	100%	526,691.11	N/A	Paid
Amortization of LBP Loan Term								
Re:TL18	Brgy. 1 to 24	135,831.94	27-Oct-23	31-Dec-23	100%	135,831.94	N/A	Paid
Concreting/Asphalting/Repair/Reh	bigy. 1 to 24	155,651.94	27-001-23	31-Dec-23	100%	155,651.94	N/A	raiu
abilitatiof Brgy Road Pob 1-24								
Amortization of LBP Loan Term								
TL17 Concreting/Rehabilitation of	P. Herrera St.	251,527.78	27-Oct-23	31-Dec-23	100%	251,527.78	N/A	Paid
Road Along P. Herrera St.								
Amortization of LBP Loan: TL12							_	
Impovement of DJPMM Access	Cuta	849,962.50	27-Oct-23	31-Dec-23	100%	849,962.50	N/A	Paid
Road to Delas Alas Road Amortization of LBP Loan: TL6								
Impovement of Gulod Labac Road	Gulod Labac from	622.062.24	27.0 . 22	24.5	4000/	622.062.24		D : 1
from Calumpang 3rd Bridge to	Calumpang 3rd Bridge to National Road	638,960.24	27-Oct-23	31-Dec-23	100%	638,960.24	N/A	Paid
National Road	National Noau							
Amortization of 350M LBP Loan:	Calumpang 3rd Bridge	8,860,263.00	17-Nov-23	31-Dec-23	100%	9 960 363 00	N/A	Paid
TL1- Calumpang 3rd Bridge	Calumpang oru bridge	8,800,203.00	17-1100-23	31-060-23	100%	8,860,263.00	IN/A	Paiu
Amortization of LBP Loan: TL2-	City Market III	3,054,970.28	04-Dec-23	31-Dec-23	100%	3,054,970.28	N/A	Paid
City Market III	·	3,03 1,37 0.20		31 200 23	100/0	3,03 1,37 0.20		1 010
Amortization of LBP Loan Re: TL10 Asphalt Overlay of Various City	Various City Roads	574,018.24	11-Oct-23	31-Dec-23	100%	574,018.24	N/A	Paid
Roads	various city Noaus	374,010.24	11-000-23	31-060-23	100/0	374,010.24	IV/A	i aiu

Amortization of LBP Loan Re: TL7 Improvement of Kumintang Ibaba Road from Calumpang 3rd Bridge to P. Herrera	Kumintang Ibaba from Calumpang 3rd Bridge to P. Herrera	171,065.50	11-Oct-23	31-Dec-23	100%	171,065.50	N/A	Paid
Amortization of LBP Loan Re: TLB Improvement of P. Herrera Road	P. Herrera	209,565.16	11-Oct-23	31-Dec-23	100%	209,565.16	N/A	Paid
Amortization of LBP Loan Re: TL11 Improvement of Approach & Front of DJPMM and Cuta Road	Cuta	583,023.75	11-Oct-23	31-Dec-23	100%	583,023.75	N/A	Paid
Amortization of LBP Loan Re: TL14 Improvement of Various Roads at Arce Kumintang Ilaya	Arce, Kumintang Ibaba	94,574.60	11-Oct-23	31-Dec-23	100%	94,574.60	N/A	Paid
Amortization of LBP Loan: Term Loan 21-Land Development of San Isidro Evacuation Complex	Evacuation Center, San Isidro	581,541.71	16-Oct-23	31-Dec-23	100%	581,541.71	N/A	Paid
Amortization of LBP Loan: Term Loan 25D- Sto Niño	Sto Niño	124,898.24	18-Oct-23	31-Dec-23	100%	124,898.24	N/A	Paid
Amortization of LBP Loan: Term Loan 25A -Tabangao Dao	Tabangao Dao	98,567.48	18-Oct-23	31-Dec-23	100%	98,567.48	N/A	Paid
Amortization of LBP Loan: Term Loan 25B-D. Silang St.	D. Silang St.	162,163.71	18-Oct-23	31-Dec-23	100%	162,163.71	N/A	Paid
Amortization of LBP Loan: Term Loan 25C-Dumuclay	Dumuclay	30,872.76	18-Oct-23	31-Dec-23	100%	30,872.76	N/A	Paid
Amortization of LBP Loan: TL9 Improvement of BIR Road	BIR Road	119,479.52	27-Oct-23	31-Dec-23	100%	119,479.52	N/A	Paid
Amortization of LBP Loan: Term Loan 18 - Concreting/Asphalting/ Repair/Rehabilitation of BLDG Road Pob 1-24	Pob. 1 to 24	65,803.69	27-Oct-23	31-Dec-23	100%	65,803.69	N/A	Paid

Amortization of LBP Loan: TL 17 Concreting/Rehabilitation of Roads Along P. Herrera	P. Herrera	121,852.46	27-Oct-23	31-Dec-23	100%	121,852.46	N/A	Paid
Amortization of LBP Loan: TL 12 Improvement of DJPMM Access Road to Delas Road	Cuta	192,813.41	27-Oct-23	31-Dec-23	100%	192,813.41	N/A	Paid
Amortization of LBP Loan: TL 6 Improvement of Gulod Labac Road from Calumpang 3rd Bridge to National Road	Gulod Labac from Calumpang 3rd Bridge to National Road	188,432.00	27-Oct-23	31-Dec-23	100%	188,432.00	N/A	Paid
Amortization of 350M LBP Loan: TL1 - Calumpang 3rd Bridge	Calumpang 3rd Bridge	1,719,619.26	17-Oct-23	31-Dec-23	100%	1,719,619.26	N/A	Paid
Amortization of LBP Loan: TL2 -	City Market III	582,662.34	04-Dec-23	31-Dec-23	100%	582,662.34	N/A	Paid
Payment for the supply and delivery of 4 units agricultural trailers with water tanks, power sprayer and hose	City Agriculture Office	1,307,560.00	07-Nov-23	31-Dec-23	100%	0	N/A	Accounts Payable
Payment for the supply and delivery of various submersible pump	City Agriculture Office	2,000,000.00	07-Nov-23	31-Dec-23	100%	1,995,000.00	N/A	Paid
Environmental Management (pls list down specific								

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of tha data or information contained in this document.

sgdsgdMANOLO M. PERLADABEVERLEY ROSE A. DIMACUHALocal Budget OfficerLocal Chief Executive