

**20% Component of the IRA Utilization  
For the Second (2ND) Quarter CY 2017**

City: Batangas City

Program or Project	Location	Total Cost	Date Started	Target Date of Completion	Project Status		Number of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
CONSTRUCTION OF HEALTH CENTER AT BALAGTAS	Barangay Balagtas, Batangas City	9,094,380.00	10/8/2016	4/25/2017	90.00%	8,184,942.00		
CONSTRUCTION OF SITIO PIIT, TALUMPOK KANLURAN WATERWORKS SYSTEM	Barangay Talumpok Kanluran, Batangas City	4,611,680.00	10/10/2016	6/6/2017	35.00%	1,614,088.00		
TEST WELL AT HALIGUE SILANGAN	Barangay Haligue Silangan, Batangas City	1,597,000.00	10/7/2016	4/4/2017	100.00%	1,597,000.00		
CONSTRUCTION OF PIER AT LIPONPON, ISLA VERDE	Barangay Liponpon, Isla Verde, Batangas City	1,703,980.00	12/8/2016	2/26/2017	60.00%	10,212,388.00		Indefinite suspension due to high tide.

ELIZABETH Q. DE LOS REYES  
City Budget Officer

BEVERLEY ROSE A. DIMACUHA  
City Mayor